



## REQUEST FOR COUNCIL ACTION

---

**MEETING DATE:** June 6, 2022  
**PREPARED BY:** Brandon Stenglein, P.E., Project Engineer  
**AGENDA ITEM:** Avery Park Street and Utility Project No. 2021-06  
Final payment

---

**PREVIOUS ACTIONS:**

The Council previously awarded a contract to S.R. Weidema, Inc. for the Avery Park Street and Utility Project No. 2021-06 in the amount of \$1,966,031.05.

At the June 21, 2021 meeting, Council approved Change Order No. 1 in the amount of \$52,434.00 which provided for modifications to the sanitary piping materials to match with the updated city specifications.

At the August 16, 2021 meeting, Council approved Change Order No. 2 in the amount of \$26,900.00 which provided for modifications to the storm sewer, and irrigation services as requested by the developer, and additional grading of topsoil which was stockpiled over utility services.

---

**RECOMMENDED COUNCIL ACTION:**

Motion to approve the final acceptance of the Avery Park Street and Utility Project No. 2021-06 completed by S.R. Weidema, Inc. subject to the warranty provisions of the contract and statutory law.

---

**COMMENTS:**

The work completed by S.R. Weidema, Inc. has been inspected and tested by representatives of the City of Maple Grove and the consulting engineers assigned to the project. Final payment request is attached. A review of the project costs is shown below.

	Project No. 2021-06
Feasibility Estimate	\$2,482,611.25
Original contract amount	\$1,966,031.05
Change orders - additions	\$79,334.00
Revised contract amount	\$2,045,365.05
Value completed	\$2,015,670.78
Percent of contract	98.5%
Percent of estimate	81.2%
Final Payment Amount	\$10,078.35

---

Request for Council Action  
Avery Park Street and Utility Project No. 21-06  
Final payment  
June 6, 2022  
Page 2

**ATTACHMENTS:**

Attachment A: Final payment application