



## REQUEST FOR COUNCIL ACTION

---

**MEETING DATE:** September 5, 2023  
**PREPARED BY:** Brandon Stenglein, P.E., Project Engineer  
**AGENDA ITEM:** Fountains Intersection Improvements Project No. 16-02  
Final acceptance

---

**PREVIOUS ACTIONS:**

Council previously awarded a contract to Valley Paving, Inc. for the Fountains Intersection Improvements Project No. 16-02 in the amount of \$568,902.00.

At their July 18, 2022 meeting, Council approved Change Order No. 1 in the amount of \$25,993.60 to provide for the correction of poor soils under Fountains Way, replacement of faulty street light wiring, striping modifications, and the deletion of the proposed traffic control interconnect system as the existing setup was deemed adequate.

---

**RECOMMENDED COUNCIL ACTION:**

Motion to approve the final acceptance of Fountains Intersection Improvements Project No. 16-02 completed by Valley Paving, Inc. subject to the warranty provisions of the contract and statutory law.

---

**COMMENTS:**

The work completed by Valley Paving, Inc. has been inspected and tested by representatives of the City of Maple Grove and the consulting engineers assigned to the project. Final Payment Request is attached. A review of the project costs are shown below.

	Project No. 2016-02
Feasibility estimate	\$559,480.00
Original contract amount	\$568,902.00
Change orders - additions	\$25,993.60
Revised contract amount	\$594,895.60
Value completed	\$566,711.45
Percent of contract	95.3%
Percent of estimate	101.3%
Final Payment Amount	\$28,184.15

Request for Council Action  
Fountains Intersection Improvements Project No. 16-02  
Final acceptance  
September 5, 2023  
Page 2

The amount of \$566,711.45 is 95.3% of the total contract, and 99.6% of the original contract amount before change order.

---

**ATTACHMENTS:**

Attachment A: Final payment request