



REQUEST FOR COUNCIL ACTION

MEETING DATE: February 22, 2022
PREPARED BY: Jay C. Murzyn, PE Utility Operations Engineer
AGENDA ITEM: 2021 Trunk Sanitary CIPP Project No. 21-05 – final acceptance

PREVIOUS ACTIONS:

City Council previously awarded a contract to Insituform Technologies USA, LLC for the 2021 Trunk Sanitary Sewer CIPP Project No. 21-05 in the amount of \$2,013,123.10.

RECOMMENDED COUNCIL ACTION:

Motion to approve the final acceptance of the 2021 Trunk Sanitary Sewer CIPP Project No. 21-05 completed by Insituform Technologies USA, LLC subject to the warranty provisions of the contract and statutory law.

COMMENTS:

The work completed by Insituform Technologies USA, LLC has been inspected and tested by representatives of the City of Maple Grove and the consulting engineers assigned to the project. Final payment request is attached and staff recommends acceptance of the project. A review of the project costs is as follows:

Original Contract Amount:	\$2,013,123.10
Change Orders/Adjustments:	\$0.00
Revised Contract Amount:	\$2,013,123.10
Value Completed:	\$1,902,218.52
Percent of Contract:	94.5%
Final Payment Amount:	\$95,110.93

ATTACHMENTS:

Attachment A: Final payment request