Northwest Asphalt - Job Schedule 6-8-21
Job Name - APPALOOSA WOODS PHASE 1

Activity Description	Week 1					Week 2					Week 3					Week 4					Week 5				
	5/17	5/18	5/19	5/20	5/21	5/24	5/25	5/26	5/27	5/28	5/31	6/1	6/2	6/3	6/4	6/7	6/8	6/9	6/10	6/11	6/14	6/15	6/16	6/17	6/18
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
Job Award	■																								
Precon		■																							
Temp Mail Boxes		■	■																						
Erosion Control		■	■																						
Removals				■	■	■	■	■																	
Utility Installation									■	■															
Site Grading							■	■	■	■	■	■	■	■	■	■	■	■							
Concrete Curb											■	■	■	■	■										
Bit Base																			■	■					
Driveways																					■	■	■	■	■
Restoration																					■	■	■	■	■
Phase 2																									
Mail Boxes																						■	■		
Erosion Control																						■	■		
Removals																								■	■
Site Piping																									
Curb																									
Paving																									
Restoration																									

Activity Description	Week 6					Week 7					Week 8					Week 9					Week 10				
	6/21	6/22	6/23	6/24	6/25	6/28	6/29	6/30	7/1	7/2	7/5	7/6	7/7	7/8	7/9	7/12	7/13	7/14	7/15	7/16	7/19	7/20	7/21	7/22	7/23
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
Job Award																									
Precon																									
Temp Mail Boxes																									
Erosion Control																									
Removals																									
Utility Installation																									
Site Grading																									
Concrete Curb																									
Bit Base																									
Driveways																									
Restoration	■	■	■	■	■																				
Phase 2																									
Mail Boxes																									
Erosion Control																									
Removals	■	■	■	■	■	■	■	■	■	■		■	■	■	■	■	■	■	■	■	■	■	■	■	
Site Piping					■	■	■	■	■	■															
Curb												■	■	■	■	■	■	■							
Paving																					■	■	■		
Restoration																							■	■	■

Activity Description	Week 11					Week 12					Week 13					Week 14					Week 15				
	7/26	7/27	7/28	7/29	7/30	8/2	8/3	8/4	8/5	8/6	8/9	8/10	8/11	8/12	8/13	8/16	8/17	8/18	8/19	8/20	8/23	8/24	8/25	8/26	8/27
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
Job Award																									
Precon																									
Temp Mail Boxes																									
Erosion Control																									
Removals																									
Utility Installation																									
Site Grading																									
Concrete Curb																									
Bit Base																									
Driveways																									
Restoration																									
Phase 2																									
Mail Boxes																									
Erosion Control																									
Removals																									
Site Piping																									
Curb																									
Paving																									
Restoration	■	■																							
						#																			